

# Receiving Inspection Report

Austin Regional Bank Structure  
Inspection INS-55091 | July 9, 2026

|                          |                                               |
|--------------------------|-----------------------------------------------|
| <b>Project</b>           | AUS-BANK-01                                   |
| <b>Asset</b>             | STR-AUS-STEEL-01 - Reinforced Steel Framework |
| <b>Supplier</b>          | Atlas Structural Fabrication                  |
| <b>Purchase order</b>    | PO-88142                                      |
| <b>Schedule activity</b> | A44018 - Steel delivery complete              |
| <b>Inspector</b>         | Maya Chen                                     |
| <b>Result</b>            | PASS                                          |

## Inspection summary

The receiving inspection verified bundle quantities, member shipping marks, visible condition, and material traceability. Mill certificates matched the heat numbers observed on primary members. No shipping damage or member distortion requiring quarantine was observed.

## Evidence reviewed

Packing list ASF-070926-01; bill of lading ASF-BOL-7742; mill certificate package ASF-MTR-88142; AISC certification current through December 31, 2026; purchase order PO-88142; engineering specification SEER-AUS-STR-SPEC-042 Revision 3.

## Disposition

Accepted for controlled release to the Austin laydown area. Maintain shipping marks and heat-number traceability through erection. Bolt assemblies remain subject to the separate installation inspection recorded as INS-55103.